

Description	Orig Dur	Rem Dur	Early Start	Early Finish												
					2022			2023			2024			2025		
					J	J	A	S	O	N	D	J	F	M	A	M
Dirty Intake Work	70d	70d	01SEP23	07DEC23												
Finish Framing in OR's	10d	10d	01SEP23	14SEP23												
Finish MEP Rough	8d	8d	15SEP23	26SEP23												
Wall Inspection	0	0		26SEP23												
Drywall 2B	15d	15d	27SEP23	17OCT23												
Paint	8d	8d	18OCT23	27OCT23												
Above Ceiling Inpsection	0	0		27OCT23												
Ceiling Tile	8d	8d	30OCT23	08NOV23												
Finishes	15d	15d	09NOV23	29NOV23												
Test and Balance/Clean up	20d	20d	30NOV23	28DEC23												
Owner Equipment	8d	8d	14DEC23	26DEC23												
Closeout																
Architect Inspection	0	0		11DEC23												
Punchlist Corrections	12d	12d	12DEC23	28DEC23												
Substantial Completion	0	0		28DEC23												
Department of Health Inspection	0	0		28DEC23												

- Dirty Intake Work
- Finish Framing in OR's
- Finish MEP Rough
- Wall Inspection
- Drywall 2B
- Paint
- Above Ceiling Inpsection
- Ceiling Tile
- Finishes
- Test and Balance/Clean up
- Owner Equipment
- Architect Inspection
- Punchlist Corrections
- Substantial Completion
- Department of Health Inspection

Start date	16MAY22
Finish date	28DEC23
Data date	16MAY22
Run date	22SEP22
Page number	2A
© Primavera Systems, Inc.	

Gramoll Construction
ACC OR Expansion

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point